

Good Evening everyone,
Here is an update on the pool renovation project.

There are series of critical tasks to be completed by respective contractors in next two weeks in order to move forward.

Listed below are the critical tasks planned out for next few days at the Pool.

If all of these critical tasks get completed as described in a timely fashion, we can get the concrete poured around the pool this year.

1. Jim Carlson to begin installation of Trench Drains around the Pool on Tuesday November 2nd.
2. Jim Carlson to Install 2" thick rigid insulation around the pool to facilitate installation of steel by the concrete contractor. This work to end by November 6th.
3. Concrete contractor to install steel wire/rebar over the 2" Rigid insulation. November 8th thru 10th
4. Plumbing Contractor to install New Snow Melt System above the Steel rebars and get it inspected and tested by building department. November 9th thru 12th
5. Pool Contractor to complete installation of new Copings. This work to be complete by November 12th.
6. Concrete Contractor to install new concrete around the pool. November 15th thru November 20th.
7. Pool contractor to resume pool work after completion of new concrete installation around the pool.

We will keep in touch. Have a great evening and great week.
Pray for good weather & good health for all !

Thank you,

Miten Patel